
From: Prysby, Mike (DEQ)
Sent: Wednesday, October 14, 2015 4:29 PM
To: Krisztian, George (DEQ)
Cc: Shekter Smith, Liane (DEQ); Busch, Stephen (DEQ)
Subject: DRAFT DELIBERATIVE. NOT SUBJECT TO FOIA. - Action Steps update

George,

Below is a status update on the Action Steps assigned to me:

Action Step No. 6. Approve Flint plan for re-use of pipeline

Pipeline flushed and first round of samples for bacteriological analysis collected yesterday (4am at mid-point, 7:30am at CS #3 – Flint WTP) were Non-Detect for total coliform. The second round of samples were collected yesterday evening at mid-point (Genesee County) and late last night at CS #3 (Flint). Results will be available later this evening and read first thing tomorrow morning. If the second set is all clear, the pipeline will be ready to be placed into service (from a technical standpoint). The pipeline; however, will not be placed into service until Flint, Genesee County, and Detroit agree on and establish a service contract.

The Dort Reservoir will not be placed into service (this facility can be by-passed) until the city determines what to do with the 6 Mgal of water (chlorinated at approx. 100 ppm). What they thought was a connection to the sanitary sewer was discovered yesterday to be a connection to the storm sewer.

Action Step #18 Contact KWA regarding bottlenecks in expediting construction of pipeline.

No further updates since my e-mail sent to you earlier today

Action Step #19: Expedite 399 plan for corrosion control

No updates today

Michael Prysby, P.E.
District Engineer
Office of Drinking Water and Municipal Assistance
517 290-8817