
From: Krisztian, George (DEQ)
Sent: Wednesday, October 14, 2015 7:57 AM
To: Shekter Smith, Liane (DEQ);Thelen, Mary Beth (DEQ);Shaler, Karen (DEQ)
Cc: Sygo, Jim (DEQ);Busch, Stephen (DEQ);Cook, Pat (DEQ);Benzie, Richard (DEQ);Prysbly, Mike (DEQ);Devereaux, Tracy Jo (DEQ);Philip, Kris (DEQ);DeBruyn, Dana (DEQ);Wyant, Dan (DEQ);Wurfel, Brad (DEQ);Tommasulo, Karen (DEQ);Pallone, Maggie (DEQ)
Subject: RE: DRAFT DELIBERATIVE. NOT SUBJECT TO FOIA - daily update 10/13.

I have added some to the original list to bring things up to date for today's report to the Governor.

I think the full blown verbiage below can be used as a separate attachment and then the chart can be filled in with a very short description. I have included suggested descriptions for the chart in parentheses.

George L. Krisztian
 Flint Action Plan Coordinator
 Laboratory Director
 Michigan Department of Environmental Quality
 Desk ph (517) 284-6719
 Cell ph [REDACTED] PPI

From: Shekter Smith, Liane (DEQ)
Sent: Tuesday, October 13, 2015 5:12 PM
To: Krisztian, George (DEQ)
Cc: Thelen, Mary Beth (DEQ); Shaler, Karen (DEQ); Sygo, Jim (DEQ); Busch, Stephen (DEQ); Cook, Pat (DEQ); Benzie, Richard (DEQ); Prysbly, Mike (DEQ); Devereaux, Tracy Jo (DEQ); Philip, Kris (DEQ); DeBruyn, Dana (DEQ)
Subject: DRAFT DELIBERATIVE. NOT SUBJECT TO FOIA - daily update 10/13.

Action Step 1. Preliminary list completed, circulated to HHS, and has been provided to DLARA to begin plumbing assessments. The list will remain active in case of additional schools requesting assessment/testing. (COMPLETE)

Action Step 2. See Item 1. DLARA to coordinate with Flint Schools on access for Plumbing Assessments. Tap coding identification from EPA guidance to be provided to DLARA. (DLARA Inspectors ready)

Action Step 3. Preliminary comments received by voice mail from EPA. Need to discuss directly. (Incorporating comments from partners)

Action Step 4. DEQ comments provided to MDARD and draft forwarded to DHHS for their comments. (Comments provided to MDARD)

Action Step 6. Approve Flint Plan for waterline (Disinfection Complete, waiting for test results and completion of system flushing)

The city and the county flushed the pipeline beginning yesterday, the first set of samples for total coliform analysis were collected around 2:30am. Genesee County will be collecting their second sample for bacteriological analysis between 6 and 8pm.

I suspect that it will take additional time to flush the Dort Reservoir before it is ready to be sampled and may set back the time that the pipeline is ready to be placed into operation (Thurs the soonest possible). The yard piping configuration at the WTP does allow for flexibility in operation and ability to take Dort out of service and maintain supply from Detroit; however, I have not been able to confirm that this is the way the city plans to proceed.

Action Step 7. E-mail sent to DHHS to determine if DEQ or DHHS will be lead and to determine how this effort will be coordinated with broader Pb education/outreach efforts.

Action Step 8. The City of Flint has been contacted and the initial meeting is tentatively scheduled for Friday October 16, 2015. (Meeting tentatively scheduled for 10/16/15)

Action Step 9. The City of Flint has been contacted and the tour of the WTP is tentatively scheduled to occur in conjunction with the initial meeting. Logistics may require postponement until the following week. (Meeting tentatively scheduled for 10/16/15).

Action Step 12. DHHS has been contacted and they have indicated as of 9:30 AM October 13, 2015 that there has been no formal request for an emergency declaration. (Complete, DHHS to notify DEQ if status changes)

Action Step 19. Expedite 399 plan and P04 plan

I contacted Samir Matta from LAN (Flint's consultant) for an update on the corrosion control plan and submittal of the Act 399 permit application. Flint operators, with the assistance of LAN, conducted bench tests using a corrosion inhibitor (orthophosphate) and are making comparisons for use with (treated water from Detroit vs. water treated from the Flint River). LAN is currently preparing plans and a design for installation of an orthophosphate feed system. LAN expects to submit the Act 399 permit application to the DEQ by no later than the end of this week. (Corrosion Control Optimization studies in process)

Action Step 18. Contact KWA to find out if there are any bottlenecks that need to be removed to expedite completion of the KWA pipeline.

(Further discussions with Lapeer County may need to take place)

I contacted John O'Brien (Genesee County Drain Commissioner's Office). The most significant bottleneck involves road restrictions currently being imposed by the Lapeer County Road Commission and include:

- All Lapeer County secondary north-south roads are tagged "no construction traffic" for this project except for primary roads (M-19, M-53, and M-24). This significantly increases distances that construction vehicles must travel (upwards of 15 to 20 miles) to accomplish a short jog either north or south.
- Weight restrictions in the spring will cause construction to slow or stop for one to two months. The county has indicated that St. Clair and Sanilac are not imposing the weight restrictions; however, Lapeer County will maintain their restrictions.