

Byrne, Randall (Treasury)

From: Natasha Henderson <nhenderson@cityofflint.com>
Sent: Wednesday, May 13, 2015 10:54 AM
To: Cline, Richard (Treasury); Byrne, Randall (Treasury)
Cc: Dayne Walling
Subject: Water Quality Update
Attachments: Water Quality Update 05132015 pdf

Per our conversation, I have attached information about the GAC/Leak Detection status.

Also, the next Water Technical Advisory Committee Meeting will be Wednesday May 20th 2:00 pm at City Hall.

Thanks,

Natasha

Natasha L. Henderson, City Administrator
City of Flint, Michigan
1101 S. Saginaw St.
Flint, MI 48502
Email: nhenderson@cityofflint.com
Phone: (810) 237-2057
www.cityofflint.com

City of Flint
Water Quality Update
Tuesday May 13th 2015

Leak Detection

What: \$900,000 Treasury Distressed City Grant for Leak Detection / Pipe Wall Assessment

Status: On schedule

An amended RFP for Services was returned and a qualified vendor "Echologics" has been identified. This company is based in Georgia with strong financials and capacity to accomplish the work.

The bid for services was ~\$895,000. (Bid sheet included for review)

The resolution is being routed through Legal and Finance and will make it to the City Administrator this week.

The company has confirmed that if the contract is signed in the next two weeks that they can mobilize and begin work sometime in June.

The company has given a window of 10 – 14 weeks to complete the full scope of work.

Next steps: Complete the resolution approval process.

GAC Installation

What: \$1,601,740 contract with LAN to design and install new filter media at the Water Plant

Status: On schedule

LAN has embedded someone in the Treatment Plant as a project manager for 15 – 20 hrs. per week for prep work, testing, and updates. (Most recent update included for review)

Weekly updates come with a status report on all aspects of water quality concerns and improvements.

LAN has been in contact with the DEQ and expects to have final design plans submitted for discussion by the end of this week.

A contractor and supplier have been contacted by LAN and are awaiting approval of the final design specifications.

Next steps: Obtain design approval by the DEQ.