

Byrne, Randall (Treasury)

From: Natasha Henderson <nhenderson@cityofflint.com>
Sent: Wednesday, June 17, 2015 8:30 AM
To: Cline, Richard (Treasury); Byrne, Randall (Treasury)
Subject: Water Update
Attachments: Utilities Update 6_17_2015 (2).pdf

Hello Randall and Eric,

I have an engagement this morning and will not be able to participate in the conference call this morning. Mayor Walling is aware and will update me on the call details. Accordingly, I have attached a water update.

Thanks,

Natasha

Natasha L. Henderson, City Administrator
City of Flint, Michigan
1101 S. Saginaw St.
Flint, MI 48502
Email: nhenderson@cityofflint.com
Phone: (810) 237-2057
www.cityofflint.com

**City of Flint
Water Quality Update
Wednesday June 10th 2015**

Leak Detection

What: \$900,000 Treasury Distressed City Grant for Leak Detection / Pipe Wall Assessment

Status: Expected start date - late June / early July

The resolution was approved by the RTAB and the contract is being sent to the vendor.

The company 'Echologics' is still prepared to sign the contract and mobilize within several weeks following the contract signing.

The company maintains a window of 10 – 14 weeks to complete the full scope of work.

Next steps: Get contract signed and determine mobilization timeframe and length of project.

WPC Incinerator Shutdown

What: \$1,100,000 Treasury Distressed City Grant for WPC Incinerator Shutdown

Status: In construction phase

With good weather, construction continues to move forward. No change in the schedule.

The 10 inch ductile iron cake pipes have now been placed and partially buried. This week, they are testing them (see pictures) to verify that they will hold 600 psi. This is double the working pressure of the cake discharge from those pumps.



Next steps: Continued construction of underground infrastructure